


EXHIBIT

6

**SHROID CONSTRUCTION INC.**
GENERAL CONTRACTORS46-10 11th Street, Long Island City, NY 11101
(718) 462-0040 • Fax (718) 462-8840T.D.X. Construction Corporation
137 East 25th Street
New York, New York 10010October 7th, 1998

Attn: Mr. John McCullough

Re: Baruch College Site "B"
Contract #9- Superstructure Concrete
Pinning of concrete decks.

Dear Mr. McCullough,

This past July when we initially surveyed the 2nd floor decks in preparation for pouring concrete, we brought to your attention that the camber in the structural steel and decking would interfere with the designed thicknesses of the slabs. It was demonstrated to you that the camber would be in excess of 2 1/2 inches in many locations and that the top of the shear studs would likely protrude through the top of the finished concrete. Subsequently we were directed by your office to maintain the thickness of the decks and to do so by "pinning" the decks. While "pinning" is accurate in giving the designed thickness of the slab, it will greatly alter the floor flatness and floor levels and consequently compromise the ACI tolerances as defined in the specifications.

The design intent of the beams and trusses was that they would deflect under the live load of the weight of manpower and materials during the pouring of the concrete and that the camber would come true. In good faith, Shroid Construction proceeded under this assumption and fully expected to produce tolerances that fell within the guidelines of the ACI tolerances.

To date we have poured thru the 8th floor with very little of the camber coming through resulting in inconsistencies in floor flatness. Consequently we have directed a licensed surveyor to survey two of the floors completed to date using the benchmark established for the project and with a grid spacing of five feet in each direction.

In reviewing the survey of the 2nd and 6th floors we found that the finished concrete is not meeting the flatness or level that is required in the contract specifications. The conceivable reasons for this are as follows:


1. The camber in the beams and trusses after loading has not deflected as designed.
2. Pinning a deck cannot give an accurate benchmark to maintain floor flatness and/or level.
3. Deflection of the metal deck from moment loads while pouring is inconsistent.

During discussions regarding this issue, you stated that the decks will need to be signed off by the next trade. We in fact know that these decks do not meet ACI tolerances. We can only assume that they will not meet other trades requirements either.

TDX
CONSTRUCTION CORP.

OCT 13 1998

RECEIVED



KPF_Travelers 011164

We have exhausted all efforts to attempt to provide the ACI tolerances as per the specifications. We have no control over the unpredictable reactions of the steel camber, which has a direct consequence to our ability to provide the required tolerances. Therefore, Shroid Construction cannot be held liable now or in the future for the performance of other trades which is directly impacted by this problem.

Yours Truly


Michael McGarry
Vice President

CC: Paschal McKiernan
Edward Lednyak
Thomas Kertesz
Frank Gity